

Sanford Lake Restoration Activity and Timeline

Activity	Scheduled Completion	Completion
Engineering Design		
Design Criteria Development	July 2021	
Data Collection and Base Mapping	September 2021	
Topography, Boundary and Utility	Aug	
Wetland Boundary Survey	Aug	
Mussel Survey z	Aug	
Threatened and Endangered Species Survey	Aug	
Cultural Resources Survey	Aug	
Soil Borings Divo Inspection	Aug Aug	
 Dive Inspection Existing Conditions Base Map 	Sept	
Risk Based Analyses and Spillway Capacity Design	TBD/December 2021	
Report submittal to EGLE	Oct 2021	
EGLE comments/acceptance	TBD/Dec	
60% Engineering Design Submittal	December 2021	
Geotechnical – preliminary design	Sept	
Civil – preliminary design	Sept	
Structural – preliminary design	Oct	
Mechanical and Electrical – preliminary design	Oct	
Hydraulics – preliminary design Independent 3 rd party review	Nov Nov	
Independent 3 rd party review 90% Engineering Design Submittal		
90% Engineering Design Submittal	March 2022	
 Geotechnical – final design Civil – final design 	Feb Feb	
Structural – final design	Feb	
Mechanical and Electrical – final design	Feb	
Hydraulics – final design	Feb	
Technical Specifications and Contracts	Mar	
Environmental -final design	Mar	
Soil Erosion and Sediment Control Plan And a sea death 20 and a service	Mar Mar	
Independent 3 rd party review 100% complete engineering plans		
	May 2022	
Special Assessment District (SAD) and Financing		ı
Communicate O&M methodology and CIP methodology to public	November 2021	
Submit Preliminary Special Assessment Roll, Environmental Reports and Preliminary Engineering to USDA • SHPO Cultural/historical resource report	March 2022	
Section 7 Endangered Species Act report		
Project plan and alternative analysis		
Construction and operating cost projections		
SAD methods		
USDA Approval and Obligation of Funds	TBD	
Special Assessment Hearing for O&M Roll and CIP Roll County Board Vote to Approve the O&M Roll and CIP Roll	May 2022 June 2022	
Submittal of USDA bidding documents	June 2022	
100 percent engineering plans and specifications	3411C 2022	
EGLE permits / Environmental and Safety Permits		
USDA Approval to Bid Project	TBD	
USDA Closing Submittal	December 2022	
O&M Assessments on Winter Taxes	December 2022	
CIP Assessments on Winter Taxes	December 2023	
Environmental and Permitting Requirements	TBD/June 2022	
Part 301 – Inland Lake and Streams Impacts	Feb 2021	
Water Control Plan Stranded Organisms Plan		
 Stranded Organisms Plan Permanent and temporary impacts design and application 		
Part 303 - Wetland Impacts	Dec 2021	
Permanent and temporary impacts design and application		
Wetland Mitigation		
Part 31 - Floodplain Impacts	Feb 2021	
Hydraulic modeling – flood plain elevations		
Permanent and temporary impacts design and application Part 245 Page Cofety The Conference of	Feb 2024	
Part 315 – Dam Safety	Feb 2021 TBD/Dec 21	
Spillway Design Storm Capacity Part 365/Section 7 – Threatened and Endangered Species	Nov 2021	
Section 106 – Historic Preservation (SHPO)	Nov 2021	
EGLE permit application submittal	April 2022	
Part 91 – Soil Erosion and Sediment Control permit submittal	April 2022	
EGLE Issues Permit	TBD/June 2022	
Construction		
Notice to Proceed	Feb 2023	
Completion	2024	