

## Smallwood Lake Restoration Activity and Timeline

Activity	Scheduled Completion	Completion
Engineering Design		
Design Criteria Development	July 2021	
Data Collection and Base Mapping	September 2021	
Topography, Boundary and Utility	Aug	
Wetland Boundary Survey	Aug	
Mussel Survey	Aug	
Threatened and Endangered Species Survey	Aug	
Cultural Resources Survey	Aug	
Soil Borings     Dive Inspection	Aug Aug	
<ul> <li>Dive Inspection</li> <li>Existing Conditions Base Map</li> </ul>	Sept	
Risk Based Analyses and Spillway Capacity Design	TBD/December 2021	
Report submittal to EGLE	Oct 2021	
EGLE comments/acceptance	TBD/Dec	
60% Engineering Design Submittal	December 2021	
Geotechnical – preliminary design	Sept	
Civil – preliminary design	Sept	
Structural – preliminary design	Oct	
Mechanical and Electrical – preliminary design	Oct	
Hydraulics – preliminary design	Nov	
Independent 3 <sup>rd</sup> party review	Nov	
90% Engineering Design Submittal	March 2022	
Geotechnical – final design	Feb	
Civil – final design	Feb	
Structural – final design     Machanical and Electrical – final design	Feb	
<ul> <li>Mechanical and Electrical – final design</li> <li>Hydraulics – final design</li> </ul>	Feb Feb	
Technical Specifications and Contracts	Mar	
Environmental -final design	Mar	
Soil Erosion and Sediment Control Plan	Mar	
Independent 3 <sup>rd</sup> party review	Mar	
100% complete engineering plans	May 2022	
Special Assessment District (SAD) and Financing		
Communicate O&M methodology and CIP methodology to public	November 2021	
Submit Preliminary Special Assessment Roll, Environmental Reports and Preliminary Engineering to USDA	March 2022	
SHPO Cultural/historical resource report		
Section 7 Endangered Species Act report		
Project plan and alternative analysis		
<ul> <li>Construction and operating cost projections</li> <li>SAD methods</li> </ul>		
USDA Approval and Obligation of Funds	TBD	
Special Assessment Hearing for O&M Roll and CIP Roll	May 2022	
County Board Vote to Approve the O&M Roll and CIP Roll	June 2022	
Submittal of USDA bidding documents	June 2022	
100 percent engineering plans and specifications		
EGLE permits / Environmental and Safety Permits		
USDA Approval to Bid Project	TBD	
USDA Closing Submittal  OSM Assessments on Winter Taxos	December 2022	
O&M Assessments on Winter Taxes  CIP Assessments on Winter Taxes	December 2022 December 2023	
Environmental and Permitting Requirements	TBD/June 2022	
<u> </u>	Feb 2021	
Part 301 – Inland Lake and Streams Impacts  • Water Control Plan	Len 7071	
Water Control Plan     Stranded Organisms Plan		
Permanent and temporary impacts design and application		
Part 303 - Wetland Impacts	Dec 2021	
Permanent and temporary impacts design and application		
Wetland Mitigation		
Part 31 - Floodplain Impacts	Feb 2021	
Hydraulic modeling – flood plain elevations		
Permanent and temporary impacts design and application  Part 315    Dam Safety	Fab 2024	
Part 315 – Dam Safety  • Spillway Design Storm Capacity	Feb 2021 TBD/Dec 21	
	•	
Part 365/Section 7 – Threatened and Endangered Species Section 106 – Historic Processian (SHDO)	Nov 2021	
Section 106 – Historic Preservation (SHPO)  EGLE permit application submittal	Nov 2021 April 2022	
Part 91 – Soil Erosion and Sediment Control permit submittal	April 2022 April 2022	
EGLE Issues Permit	TBD/June 2022	
Construction		
Notice to Proceed	Feb 2023	
Completion	2024	
•	-	