Four Lakes Task Force

Gladwin and Midland Counties' Delegated Authority of the Four Lakes Special Assessment District

June Update

June 8, 2023 Community Information Meeting





Informational Communications Meeting

- □ This is an informational session
 - This meeting is being held virtually to accommodate as many people as possible
- □ This is not a board meeting no formal action will occur
- Please use the Q&A feature in GoToWebinar or email questions to info@fourlakestaskforce.org and we will answer questions during the meeting and at the end





Progress Report

- Recovery
- Timeline
- Lake by Lake Updates
- **Question and Answers**





A clear path to restoring the Four Lakes

- 4
- Successful stabilization of the Four Lakes System
- Second and Smallwood are permitted and under construction
- Sanford and Wixom construction planned to start this summer
- Discipline of design
 - Safety greater than current state standards
 - Environmental restoration and "run of river"
 - Four Lakes managed as one system
 - Sustainable:
 - Operations Financing Lake Health Economic Impact



2020-2022 Recovery Milestones

- 6
- Dam stabilization on Smallwood, Secord, Edenville and Sanford dams completed resulting in stable structures for the interim period before restoration.
- Debris removal from Sanford Dam, downstream and bottomlands consisted of 1,044 debris points removed to-date. On Wixom Lake, 1,307 debris points have been removed



Shoreline erosion – FLTF has performed 28 shoreline and culvert stabilization projects. In total, 10,634 feet of shoreline were restored using 48,335 tons of riprap among other materials.



2020-2022 Restoration & Pre-Construction


A \$58 Million Investment

- Secord and Smallwood to acquire all permits and construction has begun
- Edenville and Sanford dams are at 100% design engineering and are moving through the permitting process
- Hydrology analysis, feasibility study, and environmental studies are completed



		2020-2022	High	Level Interim E	xpenditures prior to Construction							
	State	of Michigan	Fede	eral	Priva	ate Donations	Hom	eowner Share	SAD		Tota	l Expenditure
Recovery	\$	12,146,317	\$	19,899,473			\$	691,880			\$	32,737,670
Preconstruction Restoration	\$	20,616,737			\$	1,368,486	1				\$	21,985,222
0&M	\$	855,211			\$	875,812			\$	1,399,810	\$	3,130,834
Total Spent on interim by source	\$	33,618,265	\$	19,899,473	\$	2,244,298	\$	691,880	\$	1,399,810	\$	57,853,726

Dam Restoration Timeline



Where we are now

Shaded rectangle indicates timing if permits are received by the end of 2023

Second – 2023 Construction Work Planned

- Value engineering on water control for primary spillway
- West of the dam, access roads and storm sewer are under construction and close to completion
- Mobile concrete batch plant has been constructed and began testing various mix designs for acceptance
- Completion of auxiliary spillway
 - Planned well drilling to divert groundwater before deep excavation takes place of the auxiliary spillway



Smallwood – Construction Underway

- 9
- Access roads on the south side of the dam have been completed, with the laydown yard currently under construction
- Access road downstream of the power house is under construction
- Auxiliary spillway excavations (north of dam) have been completed, with steel sheet pile driving underway





Edenville – 2023 Construction Work Planned

"Pull-Ahead" Construction

- Contracting is in the final stages for installing the SCB (soil cement bentonite) cutoff wall in the embankments
- Planned to start this summer

Permitting for 2024 Construction

- Environmental assessment for permitting (endangered species)
- FEMA Conditional Letter of Map
 Revision (CLOMR)
- EGLE Stream Mitigation Plan



Sanford - Restoration Project to Start this summer


Restoration Construction


11

- FLTF has engaged with Spence Brothers for pre-construction consulting and new bid letting
- Fisher Contracting is a likely subcontractor based on its prior bid on Sanford

Final Steps for Permitting

- Complete public comment period
- Agreement on stream mitigation with EGLE






12

Q&A

Where to Find Information


www.FourLakesTaskForce.org



Questions

Use the Q&A feature in GoToWebinar:

- 1. Select the **Questions** pane in the toolbar.
- 2. Enter your question in the text, then press Enter.



Or email your questions to info@fourlakestaskforce.org and we will try to get to as many as we can.

Oversight of the Four Lakes

Counties

Gladwin County Midland County

 Owners of the dams and bottomlands

Managed in a joint county agreement with the Four Lakes Task Force (FLTF), pursuant to the Urban Cooperation Act of 1967, and Part 307 of the Natural Resource Environmental Protection Act (Part 307).

Four Lakes Task Force (FLTF) A 501©3 non-profit

- May receive grants from public and private sources to lower the burden to the county and the Special Assessment District
- The Part 307 Delegated Authority in the Restoration and management of the Four Lakes system

Under Part 307, to restore the Dams and Lakes to their Normal Legal Lake Levels, Maintain and Operate the dams and Lakes in compliance with Part 307, Part 315, Part 31, Part of the Michigan Natural Environmental Protection Act.

Four Lakes Special Assessment District (SAD)

- The Four Lakes Special Assessment District was established under Part 307 along with the Legal Lake Levels
- The Part 307 Delegated Authority manages the SAD
- Counties Approve

Financing for restoration, maintenance and operations of the dams through the implementation of a capital and operational assessments.

Lake by Lake Improvement

- Lake Improvement Boards delegated under Part 309
- Townships
- Weed assessments districts
- Drains/Drain Commissioners
- With support from FLTF or lake Associations as nonprofits
- Weed Control
- Dredging
- Parks and Recreation
- Environmental Improvement
- Shoreline protection **Note:** outside of Four Lakes Special Assessment district scope to fund.


Summary of All Dam Restoration Discharge Capacity

	Secord Dam		Smallwood Dam			ville Dam	Sanford Dam	
Parameter	Parameter Pre-Flood Restorat Spillway Spillway		Pre-Flood Restoration Spillway Spillway		Pre-Flood Restoration Spillway Spillway		Pre-Flood Restoration Spillway Spillway	
IDF Inflow (cfs)	18,	200	28,3	300	55,400		54,900	
Total Spillway Capacity (cfs)	8,000	32,500	28,000	28,000 39,100 2		80,700	36,200	77,500
Spillway Capacity Increase	24,50	00 cfs	11,100 cfs		60,050 cfs		41,300	
Increase percentage	306%		40%		291 %		115%	
			Probabilist	ic Storms				
Flood	Secor	d Dam	Smallwood Dam		Edenv	ville Dam	Sanford Dam	
EGLE (2020) 100- Year	4,3	300	6,700		19	9,000	20,000	
Ayres (2021) 100 year	6,7	730	11,090		22,400		23,600	
% 100-year Increase	ease 56%		65%		18%		18%	
May 2020 Flood Flow Rates	20 Flood Flow N/A		N	/ A	19	9,100	N/A	
5,000-year Flood	15,	900	24,	335	55	5,400	54	,900

Financing of Recovery and Restoration

- □ Assumes ~\$330 million + for recovery and restoration.
- Capital special assessment to be paid using US Army Corp loans to keep interest rates affordable for the community
- Continue to seek grants and donations to lower the burden on the local governments and the communities

RESTORATION AND RECOVERY TOTAL FUNDING BY SOURCE



Environmental Restoration

- Permitting
 - Environmental assessment of Snuff Box Mussel
 - Stream mitigation projects
- Wetland monitoring as the lakes are recovered
- □ Run of the river
- Lake-by-lake
 - Transition plans
 - Long-term management plans
 - Investment in recreation



Bottomlands and Weed Control

Community responsibilities for lake

management

- Weed control
- Dredging
- Parks and recreation
- Shoreline
- FLTF responsibilities for lake management
 - Lake levels
 - Dam maintenance and operation
 - Part 307

Lake improvement boards will begin spraying the bottomlands to remove vegetation in late June

Please do NOT mow the bottomlands/trees between now and August 1, 2023

2023 Calendar

JULY
13 th : Informational Webinar 25 th : Board Meeting



²¹ Thank you for joining us